Original/Duplicate/Triplicate
CONTRACT CERTIFICATE

No. ***First & Final*** (For Other Works) Date.....2018

Division: **BBMP, Byatarayanapura** Sub-Division: **BBMP, Byatarayanapura**

Bill Received No. Dated Divisional / Sub Divisional Cash Book Voucher No..... Dated.....

Schedule Docket No. Head of Account: P-3089 Est.Cost: **20.00 Lakhs** Work Code: **005-16-000019** D.R.No. :

Name of Work (as per sanctioned estimate): **Improvements to Roads and Drains at Surrounding areas of Agarahara Layout in Ward No.05, Byatarayanapura Sub Division**

Name of Contractor and Full Address : ***Sri S.K Keshavamurthy, Contractor, No. 104, Sampigehalli, Jakkur Post, Bangalore-64***

Reference to Work Order No. **EE/BTP/BBMP/E-PMT/210/2015-16** Date: **16.02.2016**

Certified that the measurements were taken by me on 02/07 and recorded of Pages **356811-356822** of measurement Book No.**3569/17-18** and that the work is satisfactorily executed.

Contractor **Officer-in-charge of work**

Certified that the measurement were taken by me on 02/07.....and found correct. The work is satisfactorily executed.

Certified that the quantities of materials shown in column 3 of Account have been actually brought to site of the work and the contractor has not previously received any advance on this security. These materials are of and imperishable nature and are all required for immediate use on the work in connection with items for finished work have been agreed upon. A normal agreement signed and executed by the contractor is recorded in the office.

Sub-Division Officer

II Memorandum of Payment

1)	Total value of work done or supplies made as per account within	
2)	Deduct amount to be held in reserve being .....percent Rs.....	
3)	" Balance	
4)	Deduct Payment:	
	a) Amount of previous payment as in the Office Cash Book Voucher No.....Dated.....S.D. No.....Total Amount	18,57,317-00
	adjusted towards cash advance recovery of	IT - 18573-00
	b) Payments Now made } cost store or other material supplied.	Cw - 18573-00
	recovery of amount creditable to this/other work	CBF - 1857-00
	Amount paid on this bill Cheque / Cash.	LR - 18387-00
5)	Balance being unpaid value of work done held in reserve.	Fine - 5640-00
6)	Deduct cash advance made on the Office cash Book Voucher No..... dated.....less adjustments.	Adju. 63030-00
7)	Net amount due to or from Contractor unadjustments items.	
8)	Advance to Contractor for materials brought to site (as detailed) within.	
9)	Value of Government materials supplied.	Cheque: 17,94,287-00
	Total amount adjusted -	

Contractor's Signature

Received Rs..... (in words).....

.....

by cash and by adjustment of Payment as per memorandum

(in final settlement of all demands) (For use in the Office)

Witness

1.

2.

Dated Signature of Contractor

Stamp

Paid by me by Cheque No.....Dated.....

Cash Rs.....

Dated.....

ಬಿಲ್ಲು ಮೊಬಲಗು ರೂ 18.57,317-00

ಗುತ್ತಿಗೆದಾರರಿಗೆ ಮಾಡಿದ ಅದರಲ್ಲಿ ರೂ 63030-00

ಕಾಯಾಗಡೆ ಮಾಡಿಕೊಂಡು ಉಳಿದ ಮೊಬಲಗು 17,94,287-00

Rs: 17 Seventeen Lakh ninety four thousand two hundred eighty seven.

ಮುಂದಿನ ನಿರ್ದೇಶನದ

Executive Engineer

Initials of Officer making payment

Sl. No.	Descriptions	Unit
1	KSRB 2-1.1: Earth work in surface excavation in ordinary soil for leveling and lowering the ground manually (other than foundation of buildings, culverts, road drains and trenches of pipe line and cables) and removing the excavated stuff to a distance not exceeding 50m and lift upto 1.5m, excavated surface leveled and neatly dressed, disposed earth to be leveled after breaking of clods and neatly dressed with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
2	KSRB 2-2.1 : earth work excavation for foundation of buildings, culverts water supply, sanitary line and electrical conduits either in pits or in trenches 1.5m and above in width, in **Hard soil** not exceeding 1.5m, in depth including dressing the bottom and sides of pits and trenches, stacking the excavated soil clear from edges of excavation with lead upto 50m, after breaking of clods with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
3	Removing B.S Slab of Drain and stacking with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
4	Refixing stone slabs of drains and pointing in C.M (1:3) with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
5	Providing granite slabs of selected quality roughly dressed and fixed in cement mortar(1:6) including fixing curing etc, complete -do- 7.5 cms thick with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
6	KSRB-4-1.3 : Providing and laying in position **plain cement concrete of mix M 1:4:8** withOPC cement at 180kgs, with 40mm and down size graded granite metal coarse aggregates @0.892cum and fine aggregates @0.57cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
7	KSRB 5.2.3 Providing and constructing granite / trap / basalt Size stone masonry **in foundation** with cement mortar 1:6, stone hammerd dressed in courses not less than 20 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
8	KSRB 5.3-3 Providing and constructing granite / trap / basalt size stone masonry **in basement** with cement mortar 1:6, edges of stones chistle dressed in courses not less than 15 cms high, bond stones at two m. apart in each course including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
9	KSRB 4-6.7 : Providing and removing centering, shuttering, strutting, propping etc., and removal of form work for sides and soffits of beams, beam haunchings, cantilever girders, bressumers and lintels not exceeding 1 m in depth including cost of all materials, labour with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
10	KSRB 4-1.7 : : Providing and laying in position plain cement concrete of mix **1:3:6** withOPC cement @ 220kgs, with 20mm and down size graded granite metal coarse aggregates @0.84cum and fine aggregates @0.56cum machine mixed, concrete laid in layers not, exceeding 15cms, thick, well compacted, in foundation and plinth, including cost of all materials, labour, HOM of machinery, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	cum
11	KSRB 15.1.3: Providing **FLush pointing** to coursed stone masonry with cement mortar 1:3, 20 mm deep, after raking joints to depth of 20mm nicely lining, including cost of materials, labour, curing with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
12	KSRB 4.2.2 : Providing and laying in position plain cement concrete of mix **M20** withOPC cement @ 320kgs, with 20mm and down size graded granite metal coarse aggregates @0.878cum and fine aggregates @0.459cum with superplastesisre @ 3lts conforming to IS9103-1999Reffirmed machine mixed exceeding 15cms thick, vibrated for all works in foundation plinth and ground floor level for roof slabs, staircase, lintels, retaining walls, return walls, walls(any thickness) including attached plasters, columns, piers, abutments, pillars, posts, struts, buttresses, string or lacing courses, parapets, coping, bed blocks, anchor blocks, plain window cills, fillets etc, including cost of all materials, labour HOM of machinery, curing, with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
13	KSRB 4.9.2:providing T.M.T steel reinforcement for R.C.C work including straightening, cutting, bending, hooking, placing in position, lapping and / or welding wherever required, tying with binding wire and anchoring to the adjoining members wherever necessary complete as per design (laps, hooks and wastage shall not be measured and paid) cost pf materials, labour, HOM of machinery with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Qtl

Previous Measurement		Present Measurement			Total Upto Date		Remarks
Qty.	Cost	Qty.	Rate Rs. P.	Amount	Qty	Cost	
-	-	219.66	140.00	30752.40	219.66	30752.40	
-	-	26.35	248.12	6537.96	26.35	6537.96	
-	-	536.61	50.00	26830.50	536.61	26830.50	
-	-	536.61	70.00	37562.70	536.61	37562.70	
-	-	145.20	600.00	87120.00	145.20	87120.00	
-	-	170.92	4600.00	786232.00	170.92	786232.00	
-	-	6.66	3800.00	25308.00	6.66	25308.00	
-	-	4.88	4500.00	21960.00	4.88	21960.00	
-	-	15.30	250.00	3825.00	15.30	3825.00	
-	-	2.08	5200.00	10816.00	2.08	10816.00	
-	-	9.76	90.00	878.40	9.76	878.40	
-	-	4.93	6000.00	29580.00	4.93	29580.00	
-	-	0.39	78000.00	30420.00	0.39	30420.00	

14	Providing and laying cement concrete using 20mm and down size granite jelly of ready mixed concrete (RMC)for R.C.C works laid in 15cms thick layers and well compacted vibrating, curing, finishing with necessary cement mortar, form works and scaffoldings to withstand pumping of concrete, with all lead and lifts etc., complete (exclusive of cost of steel and fabrication charges.) Ready mixed Cement concrete M-20 for raft foundation, column footing, main and secondary beams. with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
15	KSRRB M2600-3: (ii) Providing & fixing 20 mm thick compressible fibre board in expansion joint complete as per drawing & technical specification with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	M
16	Vaccum De- writing with vaccum pump and suction mat and compaction with skin flater clubbed with floatiog disc including cost of generator, HOM of machinery Sereed Vibratory Power Floaterblade and diisc etc. with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Sqm
17	Lead for Disposal of Debris shall be payable at carage rates by Mechanical means inlcuding loading and unloading. From 0.00 to 2.00 Km with all lead and lift etc complete as per specifications and directions of engineer in charge of the work	Cum
	Total	

CERTIFICATE

-	-	111.44	5600.00	624064.00	111.44	624064.00	
-	-	220.00	130.00	28600.00	220.00	28600.00	
-	-	1088.98	85.00	92563.30	1088.98	92563.30	
-	-	246.01	58.00	14268.58		14268.58	
				1857317.00		**1857317.00**	

ಸಹಾಯಕ ಅಭಿಯಂತರರು
ಬಿ.ಬಿ.ಎಂ.ಪಿ. ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ

ಸಹಾಯಕ ಕಾರ್ಯಪಾಲಕ ಅಭಿಯಂತರರು
ಬ್ಯಾಟರಾಯನಪುರ ಉಪ ವಿಭಾಗ
ಬಿ.ಬಿ.ಎಂ.ಪಿ., ಬೆಂಗಳೂರು-24